CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/CEMENT/2016-17 Date: 07.04.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer**, T. Dasarahalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
*NAME OF THE WORK	:	Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
*REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	06.04.2016
PERIOD OF TESTING	:	06.04.2016 to 07.04.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	28.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/SAND-Gradation/2016-17 : 07.04.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
#4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.

*** Name of Work** : Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 06.04.2016

Date of Testing : 07.04.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	94.00	90-100	90-100	90-100	95-100
2.36	75.50	60-95	75-100	85-100	95-100
1.18	56.50	30-70	55-90	75-100	90-100
600 Micron	28.50	15-34	35-59	60-79	80-100
300 Micron	13.50	5-20	8-30	12-40	15-50
150 Micron	4.50	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/AGG/GR/2016-17 : 07.04.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
#4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.

*** Name of Work** : Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 06.04.2016

Date of Testing : 07.04.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.14	95-100	85-100
20	39.89	30-70	0-20
10	21.14	10-35	0-5
4.75	4.21	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/AGG/GR/2016-17 : 07.04.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* **Customer**	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* **Agency**	: **Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
* **Name of Work**	: Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
* **Reference**	: BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (20mm)
Sample Received on	: 06.04.2016
Date of Testing	: 07.04.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	97.50	95-100	85-100
10	33.50	25-55	0-20
4.75	5.40	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborator
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/CC Solid Block/2016-17 : 11.04.2016

TEST REPORT ON SOLID CONCRETE BLOCKS

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
#4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.

*** Name of the Work** : Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016

Sample Received on : 06.04.2016

Date of Testing : 11.04.2016

Size of Blocks : 400mm x 200mm x 200mm

Cross Sectional Area : 80000 mm^2

Technical Reference : IS: 2185 (Part 1) - 2005

No. of Blocks Tested : 08

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Requirement as per IS 2185 (Part 1) - 2005
1	Block 1	34.25	257.3	3.22	Minimum required Compressive Strength of Individual Units 3.20 N/mm^2
2	Block 2	35.20	259.3	3.24	
3	Block 3	34.26	260.2	3.25	
4	Block 4	35.15	261.2	3.27	
5	Block 5	34.19	262.5	3.28	
6	Block 6	35.16	263.1	3.29	
7	Block 7	34.89	258.5	3.23	
8	Block 8	34.25	259.8	3.25	

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/Pre Cast Slab/2016-17

18.04.2016

TEST REPORT ON CONCRETE CORE (PRE CAST SLAB)

* Name of Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Name of Agency	:	**Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
* Name of work	:	Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
Techinical Reference	:	IS:516-1959 (Reaffirmed 2008), SP-24:1983.
Sample ID	:	Pre cast slab
Sample Received on	:	11.04.2016
Date of Testing	:	18.04.2016

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	79.00	0.390	2514.25	1.58	0.955	32.00	16.30	17.60	16.81	21.01
2	50.00	80.00	0.396	2521.01	1.60	0.960	32.85	16.73	18.07	17.35	21.68
3	50.00	81.00	0.403	2533.90	1.62	0.965	33.65	17.14	18.51	17.86	22.33

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/RS/WMM/Gradation/2016-17 : 04.05.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Mr. R. Shivaram,**
#4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.

Name of Work : Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016

Date of Testing : 04.05.2016

Material : WMM

Sample Location : WMM Mix Plant Oven Dry Wt (gm): **8115**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	290	290	3.6	96.4	95-100
22.4	2515	2805	34.6	65.4	60-80
11.2	1180	3985	49.1	50.9	40-60
4.75	1020	5005	61.7	38.3	25-40
2.36	990	5995	73.9	26.1	15-30
0.600	920	6915	85.2	14.8	8-22
0.075	700	7615	93.8	6.2	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.14/RS/CSR-04/005b/QB/2015-16 10.05.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

*CUSTOMER	:	**Asst. Executive Engineer**, T. Dasarahalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
*NAME OF THE WORK	:	Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
*SAMPLE ID	:	Bitumen
DATE OF SAMPLING	:	06.05.2016
DARE OF TESTING	:	10.05.2016

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	64	60 to 70
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	47	Min. 45
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 50
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	302	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.14/RS/BC/Bitumen/2016-17 12.05.2016

BITUMEN CONTENT DETERMINATION OF BITUMINOUS CONCRETE MIX

As per IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	**Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
NAME OF THE WORK	Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
SAMPLE I/D	Roads at Vijayalakshmi layout, Ward No.14.
DATE OF TESTING	12.05.2016

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	26.00
7. Bitumen content in %	5.00	5.20
8. Average	**5.10**	

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples at site

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.14/RS/BC/Bitumen/2016-17 12.05.2016

BITUMEN CONTENT AFTER GRADATION DETERMINATION OF BITUMINOUS CONCRETE MIX
As Per IS 2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	**Mr. R. Shivaram,** #4/13, Avalamma Choultry Layout, Magadi road, Bangalore – 23.
NAME OF THE WORK	Improvements to roads and drains at Vijayalakshmi Layout in Ward No.14, Bagalagunte, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 06.04.2016
SAMPLE I/D	Roads at Vijayalakshmi layout, Ward No.14.
DATE OF TESTING	12.05.2016

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	45.32	9.54	9.54	90.46	79-100
9.5	32.21	6.78	16.32	83.68	70-88
4.75	69.69	14.67	30.99	69.01	53-71
2.36	68.12	14.34	45.33	54.67	42-58
1.18	51.23	10.79	56.12	43.88	34-48
0.6	52.31	11.01	67.13	32.87	26-38
0.3	46.31	9.75	76.88	23.12	18-28
0.15	41.22	8.68	85.56	14.44	12-20
0.075	40.22	8.47	94.03	5.97	4-10

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	35.62	7.51	7.51	92.49	79-100
9.5	46.36	9.78	17.30	82.70	70-88
4.75	65.31	13.78	31.07	68.93	53-71
2.36	71.22	15.03	46.10	53.90	42-58
1.18	74.32	15.68	61.78	38.22	34-48
0.6	43.31	9.14	70.92	29.08	26-38
0.3	33.12	6.99	77.90	22.10	18-28
0.15	31.25	6.59	84.50	15.50	12-20
0.075	38.21	8.06	92.56	7.44	4-10

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthiganapathi Nagara, Basaveshwaranagar, Bangalore-79
Tele-Fax: 23208227 Website : www.civiltechconsultants.com
E-mail : vishwanath.ja@civiltechconsultants.com / info@civiltechconsultants.com

#23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.